Name of Work: Providing and laying HDPE water line in Chanappa Garden and Sundar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
2	Providing and fixing to wall, ceiling and floor High Density Polyethylene Pipes 6.00 kgf/sq.cm working pressure 90mm outside diameter, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings, complete as per specifications and as directed by the Engineer in charge.						
	Gokula Dwelling apartment Road	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	20.00			20.00	
	4th Main	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	24.80			24.80	
	1st B Cross Sundar Nagara	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	20.00			20.00	
	5th A Cross Sundar Nagara	1	30.00			30.00	
	5th B Cross Sundar Nagara	1	30.00			30.00	
		1	10.00			10.00	
	5th C Cross Sundar Nagara	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00			30.00	
		1	25.00			25.00	
	Concrete Road						
	1st A Main Chanappa Garden	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	15.00			15.00	
	2nd Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	24.50			24.50	
	3rd Cross	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	15.00			15.00	
	Cross Road	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	18.00			18.00	
	Cross Road	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರವು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00			30.00	
		1	19.00			19.00	
	Cross Road	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	28.50			28.50	
	1st Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
		1	5.50			5.50	
	2nd Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
	3nd Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	29.00			29.00	
	4th Cross Purnapura	1	30.00			30.00	
		1	28.00			28.00	
	5th Cross Purnapura	1	30.00			30.00	
	6th Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	30.00			30.00	
	7th Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	14.50			14.50	
	8th Cross Purnapura	1	30.00			30.00	
		1	30.00			30.00	
		1	21.00			21.00	
	Purnapura Chruch Road	1	30.00			30.00	

Item - 5

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಿಭಾ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗ
ಬೆಂಗಳೂರು-560 075

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Name of Work: Providing and laying HDPE water line in Chanappa Garden and Sundar Nagara, Block-2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
3	Providing and fixing to wall, ceiling and floor High Density Polyethylene Pipes 10.00 kgf/sq.cm working pressure 25mm outside diameter, compression type fittings, wall clips, making good the wall, ceiling and floor, including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings, complete as per specifications and as directed by the Engineer in charge.						
	Gokula Dwelling apartment Road	18	6.60			118.80	
	4th Main	46	6.60			303.60	
	1st B Cross Sundar Nagara	38	5.50			209.00	
	5th A Cross Sundar Nagara	8	5.80			46.40	
	5th B Cross Sundar Nagara	8	6.20			49.60	
	5th C Cross Sundar Nagara	32	6.10			195.20	
	1st A Main Chanappa Garden	44	6.00			264.00	
	2nd Cross	64	5.90			377.60	
	3rd Cross	34	5.85			198.90	
	Cross Road	32	5.00			160.00	
	Cross Road	32	5.10			163.20	
	Cross Road	32	4.90			156.80	
	1st Cross Purnapura	20	4.85			97.00	
	2nd Cross Purnapura	20	4.60			92.00	
	3nd Cross Purnapura	22	4.45			97.90	
	4th Cross Purnapura	14	4.50			63.00	
	5th Cross Purnapura	8	4.30			34.40	
	6th Cross Purnapura	20	4.50			90.00	
	7th Cross Purnapura	16	4.55			72.80	
	8th Cross Purnapura	18	4.40			79.20	
	Purnapura Chruch Road	10	4.50			45.00	
					Total Qty	**2914.40**	**Rmtr**
					Limit to tender Qty	**2670.00**	**Rmtr**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Name of Work: Providing and laying HDPE water line in Chanappa Garden and Sundar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Mesaurements

Item No	Discription of item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and fixing 25mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		356				356.00	
					Total Qty	**356.00**	**No's**
6	Providing and fixing reducer elbow 25mm to 20mm complete as per specifications and as directed by the Engineer in charge.						
		2	356.00			712.00	
					Total Qty	**712.00**	**No's**
7	Providing and fixing 20mm dia nipple, complete as per specifications and as directed by the Engineer in charge.						
		1	356.00			356.00	
					Total Qty	**356.00**	**No's**
8	Providing and fixing HDPE 90 x 32mm saddle with brass nuts and bolts including cost of all materials, labour charges, HOM of equipments and testing excluding cost of fittings,						
		2	356.00			712.00	
					Total Qty	**712.00**	**No's**
9	Providing and fixing 20mm dia union, complete as per specifications and as directed by the Engineer in charge.						
		1	356.00			356.00	
					Total Qty	**356.00**	**No's**
10	Providing and fixing 20mm dia hose coller, complete as per specifications and as directed by the Engineer in charge.						
		2	356.00			712.00	
					Total Qty	**712.00**	**No's**
11	Providing and fixing 20mm elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	356.00			712.00	
					Total Qty	**712.00**	**No's**
12	Providing and fixing 20mm to 15mm reducer elbow, complete as per specifications and as directed by the Engineer in charge.						
		2	356.00			712.00	
					Total Qty	**712.00**	**No's**
13	Providing and fixing 20mm NP bib cock complete as per specifications and as directed by the Engineer in charge.						
		1	356.00			356.00	
					Total Qty	**356.00**	**No's**

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner